

**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES
For the 1st Quarter Ended March 31, 2020**

Municipality of Bacolor, Pampanga

Program or Project	Location	Total Cost/Budget	Date Started	Target	Project Status		No. of	Remarks
				Completion	%of	Total Cost	Extensions,	
				Date	Completion	Incured to Date	if any	
Local Access Road in Brgy San Antonio, Bacolor Pampanga	San Antonio, Bacolor Pampanga	11,273,000.00	Dec. 2019					project not yet completed due to covid 19
Construction of four (4) classrooms at San Antonio Elem. School	San Antonio, Bacolor, Pampanga	5,000,000.00	Feb. 2020					project not yet completed due to covid 19
Construction of two (2) classrooms at Dolores Elem. School	Dolores Bacolor, Pampanga	2,300,000.00	Feb. 2020					project not yet completed due to covid 19

EDNA V. SUN
Mun. Accountant

HON. EDUARDO G. DATU, GEO, MPM
Municipal Mayor