

CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES
For the 3rd Quarter Ended September 30, 2020

Municipality of Bacolor, Pampanga

Program or Project	Location	Total Cost/Budget	Date Started	Target	Project Status		No. of	Remarks
				Completion	%of	Total Cost	Extensions,	
				Date	Completion	Incurred to Date	if any	
Local Access Road in Brgy San Antonio, Bacolor Pampanga	San Antonio, Bacolor Pampanga	11,273,000.00	Dec. 2019	March, 2020	100%	11,273,000.00		excess balance of Php24,000 returned to Bureau of Treasury on 8/27/2020 per LBPcheck no.2370643
Construction of four (4) classrooms at San Antonio Elem. School	San Antonio, Bacolor, Pampanga	5,000,000.00	Feb. 2020	Sept., 2020	100%	5,000,000.00		excess balance of Php13,500 returned to the Province of Pampanga on 7/14/2020 per LBP ck no. 2370641
Construction of two (2) classrooms at Dolores Elem. School	Dolores Bacolor, Pampanga	2,300,000.00	Feb. 2020	July, 2020	100%	2,300,000.00		excess balance of Php14,000 returned to DILG RO III on 10/02/2020 per LBP ck no.2370647
Special Amelioration Program (SAP)	Bacolor, Pampanga	28,424,500.00			100%	28,424,500.00		Amount received from various beneficiaries for the refund of Php104,000.00 to DSWD RO III on 7/7/2020

RENATO W. LEE, JR.
Municipal Budget Officer

EDNA V. SUN
Municipal Accountant

HON. EDUARDO G. DATU, GEO, MPM
Municipal Mayor